Form Number PV 776 09/10

REQUEST FOR START-UP SERVICE

Factory Authorized Start-Up is required and is included in the purchase price for this product. Your PVI representative will coordinate startup by a local factory-authorized service agency.

You must complete this form and submit it to your local PVI representative or contact Customer Service at 1-800-433-5654.

TWO-WEEK ADVANCE NOTICE REQUESTED.

Start-Up requested to occur on: _____

Job Name: _____

Job Street Address: _____

Job Contact Name: _____ Phone: _____

Model Number(s): _____

Serial Number(s):_____

Installers' Pre-Start Checklist

1. Multiple heater installation: ☐ Yes ☐ No;
2. Balanced piping: ☐ Yes ☐ No; Common manifold pipe size: _____
3. EMS connected to which heater terminals: _____ Wire ga. ____ Distance to EMS panel: _____ ft.
4. Describe EMS type and function: ☐ lead/lag ☐ burner staging ☐ outdoor reset ☐ setback

   _____

   _____

5. Power venting equipment installed in flue?: ☐ Yes ☐ No
   - Connects to which unit terminals: _____ Wire ga.: ___ Distance from heater: _____ ft.
6. Direct-ducted combustion air? ☐ Yes ☐ No Duct diameter: _____ inches;
   - Duct length: _____ feet Duct Material: _____
   - Does duct have elbows? ☐ Yes ☐ No; Qty / Type: _____
7. Mechanically operated combustion air louvers ☐ or Fixed openings ☐ Qty/Size:_____
   - Are mechanical louvers interlocked with unit? ☐ Yes ☐ No
   - Louver wiring connects to which unit terminals: _____ Wire ga.: _____ @ length: _____

Installers' Pre-Start Checklist (cont.)

PRIOR TO THE ARRIVAL OF YOUR STARTUP TECHNICIAN, WE WILL ENSURE THAT THE INSTALLATION IS COMPLETE, INCLUDING ALL ITEMS APPLICABLE TO OUR EQUIPMENT AS CHECKED BELOW:

- ☐ Potable water system with isolation valves, tank filled and vented.
- ☐ Electrical system is intact and wired for operation
- ☐ Fuel system (Gas or Oil pressure/supply checked to be within equipment specification)
- ☐ Flue gas vent and barometric damper installed
- ☐ Mechanical vent electrically interlocked to burner controls, tested and adjusted
- ☐ Make-up air for combustion
- ☐ Steam or Hot Water supply
- ☐ Condensate or hot water return
- ☐ All other auxiliary equipment necessary for operation installed and ready for operation
- ☐ Relief valves and tank drain plumbed to suitable floor drain

---

WE UNDERSTAND THAT THE START-UP SERVICE IS PART OF THE SALES CONTRACT, PROVIDED AT NO EXTRA CHARGE, AND IS REQUIRED TO REGISTER THE WARRANTY ON THE PRODUCT WITH THE FOLLOWING EXCEPTIONS:

1. If Start-Up is scheduled and upon arrival of your factory-authorized startup technician it is determined that the equipment is not ready for start-up due to incomplete or improper installation, an hourly service charge for the delay will be paid to the PVI Representative prior to the restart of this equipment.
2. The Start-Up service is necessary for the warranty of this equipment to become effective. The warranty will not start until a rescheduled startup is completed and approved by PVI.

Requested by: _____ Date: _____

Company Name: _____

Address: _____

Phone: _____ Fax: _____

Email: _____