BOOSTER PUMP STARTUP

SITE INFORMATION

Job_____ **Job #**_____

Address_____ **City**_____

State/Zip_____ **Date**_____

Contact_____**Company (Site Rep.)**

Phone _____ **Fax** _____

Service Technician_____**Service Company** _____

PRE-POWER CHECKS, MECHANICAL

Bolts: ☐Motor Tight ☐Discharge Flanges Tight

Pumps: ☐Base Tight ☐Flange Connections Tight ☐Vic Connections Tight

Motor: ☐Wiring Correct ☐Wiring Tight/Secure

PRE-POWER CHECKS, ELECTRICAL

Controls: ☐CB Wires Tight (Line & Load) ☐Terminal Strip Wires Tight ☐Components Secure

Inverter: ☐Inspect (Remove Cover Visual) ☐Wiring Tight ☐Components Secure

Control Transformer: ☐Proper Voltage (Primary/Secondary) ☑Wires Tight (Line & Load)

MOTOR NAMEPLATE DATA

	MAKE/ID	FRAME	HP	FLA	VOLTS	RPM
#1						
#2						
#3						
#4						
#5						

INITIAL POWER UP

Voltage: A-B _____ B-C_____ A-C_____

Not to Exceed 506 VAC On 460 VAC Systems (+10% of Station Design)

A-G_____ B-G_____ C-G_____

Control Voltage_____ **Not to Exceed 132 VAC**

MOTOR/PUMP ROTATION

☐Horizontal Pumps Primed ☐Air bled from top of pump Couplings correct and tight

Vertical Pumps: Shaft/Impellers adjusted to blue spacer tool ☐1 ☐2 ☐3 ☐4 ☐5

Rotation Checked Pump 1 ☐ Pump 2 ☐ Pump 3 ☐ Pump 4 ☐ Pump 5 ☐

PLC Information:

Manufacturer: _____

Serial # _____

Model # _____

Software Version # _____

VFD Information

Manufacturer: _____

Serial # n/a _____

Model #_____

Software version:_____

Operating Macro :_____

#2 Serial Number _____

#3 Serial Number_____

#4 Serial Number_____

Safety Settings

Low Inlet Pressure _____ Low Discharge Pressure _____

High Inlet Pressure _____ High Discharge Pressure_____

High Pump Temp_____ Setpoint _____