BORNQUIST INC.

MANUFACTURERS
REPRESENTATIVES

3100 N. COMMERCIAL AVE. CHICAGO, IL 60062
PHONE (773) 774-2800/FAX (773) 763-6534
e-mail: bornquist@bornquist.com
website: www.bornquist.com

BORNQUIST PUMP STARTUP REQUEST FORM

DATE: _____

CONTRACTOR :_____

CONTACT NAME:_____

SITE NAME:_____

SITE ADDRESS:_____

CONTACT NUMBER:_____

Before a time or date is scheduled for your startup, please return this completed form to the Bornquist service department.

service@bornquist.com
PHONE: 773-774-2800
FAX: 773-763-6534
Attn Service Department

Upon completion and return of this form, startup can be scheduled. If any questions cannot be completed, please indicate the reasons why in the comment section so our service department can determine if a proper startup can still be provided. Our service department will call the contact above to schedule startup. Please allow 48 hours for scheduling from the time the form is sent in.

If Bornquist service personnel arrive at the location indicated above and the equipment stated is not ready for startup, we will leave instructions on what needs to be completed for the startup. The contact above will be notified that the startup could not be done and we will reschedule for another day and time to complete the startup. **A one-hour labor charge will be assessed for all unsuccessful startup requests.**

PUMP NAME	PUMP MODEL	SERIAL NUMBER	DATE CODE

----------PLEASE FILL OUT FOR EACH PUMP----------

Please circle YES, NO or N/A to the following question.

Is the equipment undamaged?	YES	NO	N/A
Have all mechanical connections been made to the equipment?	YES	NO	N/A
Is the equipment mounted correctly with all hardware?	YES	NO	N/A
Is the pump base grouted per OEM installation manual?	YES	NO	N/A
Has the hydronic system been filled?	YES	NO	N/A
Is make-up or domestic water connected and available?	YES	NO	N/A
Has the hydronic system been vented and tested for leaks?	YES	NO	N/A
Are the gauges installed properly?	YES	NO	N/A
Have all electrical connections been made and is power available?	YES	NO	N/A
Can equipment be checked for rotation?	YES	NO	N/A
Have all BAS connections been made and is the BAS system operating?	YES	NO	N/A
Can a load be established on the equipment for capacity verification?	YES	NO	N/A

COMMENTS:

NAME:_____

TITLE:_____

DATE:_____